

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Tribal Welfare Department - K R Puram - Work "Providing Additional Infrastructure Facilities to R&R Colony at LND Peta(V), Polavaram(M), of West Godavari District, Est.cost.Rs.3968.72 lakhs,"- Sanction of post facto 6th EOAT (Extension of Agreement Time) up to Dt:30.11.2022 without LD's - Orders - Issued.

SOCIAL WELFARE (TW-BUD) DEPARTMENT

G.O.Rt.No.189

Dated:06.06.2023

Read the following:

1. G.O.Rt.No.229, Social Welfare (TW-Bud) Department, Dated:28.7.2022.
2. From Engineer-in-Chief, Tribal welfare, Vijayawada, Lr.Rc.No./DEEIII/AEEV/R&R Colony/LNDPeta/KRPM/6th EOAT/, Dt:26.04.2023.

ORDER:

In the reference 2nd read above, the Engineering in Chief, Tribal Welfare has stated that the work "Providing Additional Infrastructure Facilities to R&R Colony at (Lakshmi Narayana Devi Peta) LND Peta (V), Polavaram (M), of West Godavari District, Est.cost.Rs.3968.72 lakhs," was administratively sanctioned under R&R grant and the work was entrusted to Sri A.Balaramaraju, Special class contractor, Vishakhapatnam TP (Tender Percentage) 1.98% less than the E.C.V (Estimate Contract Value) with the completion period of 12 months. The first E.O.A.T was sanctioned up to Dt. 19.12.2019 and second E.O.A.T is sanctioned up to Dt.31.05.2020, third E.O.A.T is sanctioned up to 30.04.2021 and forth E.O.A.T is sanctioned up to 31.10.2021 and fifth E.O.A.T was sanctioned is sanctioned up to 31.07.2022.

2. He has requested to sanction of post facto 6th E.O.A.T up to Dt.30.11.2022 (122 days delay from 5th E.O.A.T Completion period and 1276 days beyond agreement period) without LDs for delay due to objection from PDFs, there was delay in finalization of site for temple and church, hence the work could not be completed within 5th E.O.A.T period dt:31.07.2022.

3. Government after careful examination of the matter, hereby sanction post facto 6th Extension of Agreement Time (E.O.A.T) for the Work "Providing Additional Infrastructure Facilities to R&R Colony at LND Peta (V), Polavaram (M), of West Godavari District, with an Est. cost. Rs.3968.72 lakhs," up to 30.11.2022 without LD's as recommended by the District Collector & Magistrate, Eluru / Project Administrator, PIP, Polavaram / EE, TW, KR Puram and at responsibility of the EE, TW, KR Puram.

4. The Engineer-in-Chief, Tribal Welfare, Vijayawada shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

KANTILAL DANDE
SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Tribal Welfare, Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector and Magistrate, Eluru.
The Pay and Accounts Officer, Vijayawada.

Copy to:

The O.S.D to Hon'ble Deputy Chief Minister (TW)
The P.S to Secretary to Government (TW)
SF/SCs(1425347/2021).

//FORWARDED :: BY ORDER//


SECTION OFFICER